

**MINUTES OF 25<sup>th</sup> MEETING OF  
BUILDING AND WORKS COMMITTEE**

Held on 16/05/2017

at

**NIT Transit House  
Safdarjung Enclave, New Delhi**



**NATIONAL INSTITUTE OF TECHNOLOGY  
JAMSHEDPUR**

May, 2017

# NATIONAL INSTITUTE OF TECHNOLOGY JAMSHEDPUR

## Minutes of 25<sup>th</sup> Meeting of the Building and Works Committee

The 25<sup>th</sup> Meeting of Building and Works committee (BWC) of the National Institute of Technology Jamshedpur was held at 12:00 Noon on 16<sup>th</sup> May, 2017 at Board Room of NIT Transit House, Safdarjung Enclave, New Delhi.

The following Members attended the meeting:

- |  |                                  |
|--|----------------------------------|
| 1. Prof. Rambabu Kodali<br>Director, NIT Jamshedpur  | Chairman<br>(Ex-Officio)         |
| 2. Er. V. K. Singh<br>Superintending Engineer<br>CPWD, Ranchi                                      | Member                           |
| 3. Er. Manish Kumar Pandey<br>Executive Engineer (E)<br>CPWD, Ranchi                               | Member                           |
| 4. Prof. M. M. Prasad<br>Dean (P&D), NIT Jamshedpur  | Member                           |
| 5. Er. Chetan Raj Meena<br>Executive Engineer, NIT Project Division<br>CPWD, NIT Campus, Adityapur | Special Invitee                  |
| 6. Prof. M.K. Agrawal<br>Registrar (I/C), NIT Jamshedpur   | Member-Secretary<br>(Ex-Officio) |

The Chairman extended a hearty welcome to all the members of Building and Works Committee (BWC).

On the approval of the Chairman, Dean (P&D) placed the agenda items in the meeting for discussions. Following resolutions were taken in the meeting:

### **BWC/MIN/25/2017-05/01**

**Confirmation of Minutes of the 24<sup>th</sup> meeting of BWC held on 25<sup>th</sup> March, 2017**

BWC noted and confirmed the same.

### **BWC/MIN/25/2017-05/02**

**The matter arising out of the minutes of 24<sup>th</sup> meeting of the BWC held on 25<sup>th</sup> March, 2017**

Matter arising out of the Minutes of the 24<sup>th</sup> Meeting of the BWC was none.



## ITEMS FOR CONSIDERATION AND APPROVAL

**BWC/MIN/25/2017-05/03**

**Status report of construction of RCC Boundary Wall with Gate and Watch tower (8 nos.) along with External Driveway and storm water drain and actions required to be taken for the construction of institute boundary wall.**

The committee gone through the agenda notes and approved with some changes

### Background:

On the recommendations of the A.I.C.T.E. and as per minutes of meeting of officials of State Government Bihar held on 30/10/1964 at 11 AM in the Circuit House, Jamshedpur, 341.30 acres of land was provided by the State Government for establishment of R.I.T. (presently NIT Jamshedpur).

In the meeting, it was decided that besides allotting 341.30 acres of land for the present as mentioned in Table – A and 127.90 acres more as mentioned in Table – B should also be given to the Industries department for future RIT purposes. These 127.90 acres of land would be released to the RIT as and when need would arise for construction after proper scrutiny and on suitable terms and conditions.

The details of land allotted and to be allotted to RIT (Now NIT) Jamshedpur are as follows:

**Table-A: Land allotted to RIT (Now NIT) Jamshedpur.**

S.No	Name of Village	Govt. Land in acres	Forest land in acres	Tenancy Land in acres	Sarbasadhara n land in acres	Total land area in acres
1	Asangi- 131	13.58	174.91	52.13	0.32	246.94
2	Krishnapur-132	1.42	37.79	0.49	0.76	40.46
3	Dindli-128	6.45	45.00	1.87	0.58	53.90
<b>Total</b>		<b>21.45</b>	<b>257.70</b>	<b>54.49</b>	<b>7.66</b>	<b>341.30</b>

**Table-B: Land to be allotted to RIT (Now NIT) Jamshedpur for future expansion.**

S.No	Name of Village	Govt. Land in acres	Forest land in acres	Tenancy Land in acres	Sarbasadhara n land in acres	Total land area in acres
1	Adityapur -129	28.23	9.18	-----	1.39	38.80
2	Kulptanga-130	8.34	78.38	2.23	0.15	89.10
<b>Total</b>		<b>36.57</b>	<b>87.56</b>	<b>2.23</b>	<b>1.54</b>	<b>127.90</b>


Institute during the year 2004-2005, got the survey done as per available approved map of year 1965 provided by the Civil Administration for the preparation of master plan of the institute. In this regard, M/s Dustur prepared the master plan for the institute. Accordingly, as per the master plan 283 acres of land was proposed to be enclosed out of 329 acres but as per details of land given in Table-A, government has allotted 341.3 acres of land. It indicated that remaining 58.3 acres of land out 341.3 acres was either encroached or not traceable.

During 1984-85 and also in 2004-05, the Institute administration tried to construct the external boundary wall around the campus but couldn't complete it due to resistance by the surrounding villagers. However, boundary wall on a few portions of the campus land was constructed at that time.

The Hon'ble High Court Jharkhand, Ranchi in its order dated 23<sup>rd</sup> September 2013 in W.P (P.I.L) No. 2606 of 2011 filed by National Institute of Technology Teachers' Association, NIT Jamshedpur, directed that the first and foremost requirement of this Institute is to prevent the outsiders from entering into the campus and, therefore, construction of the compound wall is an essential requirement for the institute.

In this regard, a letter No. 38-42/2012-TS.III dated 19<sup>th</sup> December 2013 was received from MHRD for compliance of above order passed by the Hon'ble High Court Jharkhand, Ranchi.

In the light of above order, demarcation of the Institute land needs to be done first. Therefore, to carry out demarcation of the land, the Director General of Police, Government of Jharkhand Ranchi was requested vide Letter Ref. No. NIT (D)-46/16 dated 21/03/2016 for necessary help. A meeting of Police Officials and Institute Land Demarcation Committee was held in the institute, in which, all issues related to land demarcation were discussed and surrounding area of the institute was visited jointly. Further, on 10<sup>th</sup> May, 2016, a meeting among District Administration, local MLA, Villagers of surrounding villages, Institute Dean's Committee and Institute Land Demarcation Committee was held in the office of DC, Seraikela-Kharsawan. In the meeting, it was decided to start the land demarcation process from 16<sup>th</sup> May, 2016.

**For demarcation purpose, CO, Gamharia had deputed one (01) Government Amin, Sri C. S. Munda and two (02) empanelled private Amins, namely, Sri Gopal Sardar and Sri Surendra Mahto to carry out the demarcation work. For smooth functioning of demarcation process, Institute has also hired two (02) Private Amins.**

Demarcation progressed smoothly by the Civil Administration except severe protested by villagers of Bantanagar, Asangi and Ichhapur.

### Encroachment Area:

During course of demarcation, unauthorised occupants of Harijan Basti of Ichhapur village, protested and did not allow the Amins to mark the Institute land. However, with the help of Police personnel, Amins could manage to measure the area and reported that approximately 40 meters deep area of the institute land has been encroached by unauthorised occupants. In this context, as informed by the team Amin deputed by Civil Administration the total encroached area is approximately 88 decimals. In this area, 40-45 huts have been constructed by the unauthorized occupants.

Further, near Girls' Hostels towards Ichhapur village, one permanent two-storied house is constructed on the Institute land. Sri Lal Mohar Singh and their relatives are in possession of above said house. Demarcation in this area could not be done by the above team deputed by Civil Administration due to protest by them. Surrounding areas of this house are being used as cattle yard which need to be evacuated as these are totally under Institute premises with the help of civil administration after due demarcation.

In addition to above, following are the details of writ petitions filed by the villagers from time to time of Asangi village claiming its ownership and did not allow demarcation.

WP (C) No. Date of filing	Name of the Petitioner	Thana No.	Khata No.	Plot No.	Page /Sl. No.	Area in Acre	Remarks
CMP 77/2014	Pitowash Pradhan	Right to passage or use road or alternate path					Case withdrawn as dismissed
2633/2016 10/05/2016	Tarini Pradhan	131	93	1519/ 2029 and 1519	15/ 117	1.30	Stay granted. Counter affidavit to be filed. Para- wise comments forwarded to institute advocate on 04/05/2016
-----/2016 17/05/2016	Rajan Lal	131	52	1520	17/ 52	0.60	Counter affidavit to be filed. Para- wise comments forwarded to institute advocate on 04/05/2016

-----/2016 17/05/2016	Ramesh Kumar Singh	131	52	1520	17/ 52	0.68	-do-
2933/2016 02/06/2016	Meghnath Pradhan and Angad Pradhan	131	220	1412, 1409, 1415	17/ 42, 45, 48	0.87	Stay granted. Counter affidavit filed in last week of April 2017
2932/2016 02/06/2016	Dev Sagar Gope	131	177	1414, 1411, 1410	17/ 47, 44, 43	0.39 0.32 0.36	-do-
2934/2016 02/06/2016	Pindara Pradhan	131	308	1413, 1432	17/ 46, 52	0.95 0.50	-do-
7529/2016 15/12/2016	Shambhu Sardar, S/o Late Lal Sardar	131	184	1512, 1513, 1515	17/ 45, 54, 55	0.60, 0.65, 0.65	-do-
7523/2016 15/12/2016	Kashi Nath Pradhan	131	325	1388 1389	18/ 33, 17/ 34,	1.355 1.0843 9	-do-
-----/2016 15/12/2016	Arjun Pradhan, S/o Indra Bhusan Pradhan	131	258	1413	17/ 46	0.50	Counter affidavit filed in last week of April 2017
-----/2017 07/04/2017	Arati Sardar, L/4 Mancher & Chutta Sardar	131	202, 203	1595, 1598, 1599, 1601 1570, 1571, 1572	15/ 106, 108, 109, 111, 16/ 91, 92, 93	4.15 3.54	Counter affidavit to be filed after summer vacation of the court

Above mentioned villagers approached Hon'ble High Court Jharkhand, Ranchi claiming that land acquisition proceeding initiated under the provisions of Land Acquisition Act, 1894, for acquisition of their land, has lapsed in so far as concerned in view of Section 24(2) of the Right to Fair Compensation and Transparency in Land Acquisition, Rehabilitation and Resettlement Act, 2013.

The Hon'ble High Court Jharkhand, Ranchi has passed an interim order in six writ applications upon the respondents restraining the respondent from conducting any physical activity either construction or disturbing the possession of the said petitioners in respect of pieces of land in question.

Team of Civil Administration demarcated the institute land and the same was marked by grouting/fixing concrete pillars by the Institute/CPWD in their presence. In some locations the old rubble masonry and brick masonry were found to be constructed at the boundary line of the institute and the same were correct as per map provided by the Civil Administration.

After demarcation was completed by the team deputed by Civil Administration, Deputy Commissioner, Sarikela Kharsawan was informed about the status of demarcation of the institute land vide letter No. NITJSR/REG/CD/2016-17/1757 dated 30/09/2016.

Area of physically demarcated land (excluding area approximately 4 to 5 acres which has not been demarcated due to encroachment/protest) by the team of Civil Administration has been surveyed before the construction of boundary wall and it was found that approximately 316 acres of land is within the newly demarcated pillars and the old brick/rubble masonry boundary wall.

As stated in preceding paras, institute in year 2004-05 got the survey of the institute land done by M/S MN Dustur for the preparation of Master plan and mapped 283 acres out of 341.3 acres. Now, after demarcation got done by Civil Administration, the demarcated area is mapped 316 acres (area excluding non-demarcated/encroached area) out of 341.3 acres. As such, remaining 25.3 acres of land is yet to be traced by the Civil Administration.

The construction work of boundary wall entrusted to the CPWD, NIT Project Division started on 23<sup>rd</sup> January 2017 and is going on in full swing.

**Status report of construction of RCC boundary wall along with external driveway and actions to be taken for the completion of construction of boundary wall along with external driveway.**

To complete the boundary wall and external driveway along with drain, recommendation of the BWC is required on the following issues/problems:-

S.No	Chainage (in meter)		Description of Hindrance	Work status/Progress	Recommendations of the BWC
	From	To			
1	0 (gate No.1/ DAV School)	200	Electrical Transformer, Temporary garage, Boundary wall of DAV School and Local disturbances is coming at the work site,	Works could not be strated. M/S JUSCO and DAV school has been requested to cooperate and they assured the same.	BWC noted the same
2	200	260	Old discontinued Rubble Masonry wall (70 meter) is hindering the construction of external driveway and drain	Construction of boundary wall in progress. 600 mm height above GL completed.	BWC recommended the demolition of Old discontinued Rubble Masonry wall (70 meter) as it is hindering the construction of external driveway and drain. Further, the demolished

*[Handwritten signature]*

*[Handwritten signature]*

					materials should be retrieved and stacked properly for future use if any. The BWC requested BOG to consider and approve the above.
3	260	614	<ul style="list-style-type: none"> <li>• Temporary huts constructed by unauthorized occupants.</li> <li>• Institute Quarters (Two blocks: F-1 to F-12) coming completely along the external driveway.</li> </ul> <p>Above quarters are non-livable as reported by the committee constituted for the assessment of condition of vacant quarters.</p>	Works could not be started.	BWC recommended the demolition of Institute Quarters (Two blocks: F-1 to F-12) coming completely along the external driveway. Further, the demolished materials should be retrieved and stacked properly for future use if any. The BWC requested BOG to consider and approve the above.
4	614	700	Minor structures such as drain and internal boundary wall of quarter No. E-1 and E-25 are coming along the boundary wall and external driveway.	Construction of boundary wall in progress. 1200 mm height above GL completed.	BWC recommended the demolition of minor structures such as drain and internal low height dilapidated boundary wall of quarter No. E-1 and E-25 which are coming along the boundary wall and external driveway in similar way. Further, the demolished

*[Handwritten mark]*

*[Handwritten signature]*



					materials should be retrieved and stacked properly for future use if any. The BWC requested BOG to consider and approve the above.
5	700	828	Old servant quarters (in dilapidated condition) Q.No. G-1 and G-24 coming completely along the boundary wall.  Above quarters are non-livable as reported by the committee constituted for the assessment of condition of vacant quarters.	Construction of boundary wall in progress. 2000 mm height above GL completed. Preparation of sub-grade for road is in progress.	BWC recommended the demolition of Old servant quarters (in dilapidated condition) Q.No. G-1 and G-24 coming completely along the boundary wall and driveway. Further, the demolished materials should be retrieved and stacked properly for future use if any. The BWC requested BOG to consider and approve the above.
6	828	1170	<ul style="list-style-type: none"> <li>Old rubble masonry wall has been considered as a demarcated wall (390 Meters).</li> <li>Earlier in year 2003-04, the vast area from chainage 1305 to 2626 was encroached by unauthorized occupants as shown in map of Gupta Enterprises</li> </ul>	Construction of boundary wall in progress. 2000 mm height above GL completed. Preparation of sub-grade for road is in progress	BWC noted the same. The rubble masonry wall will act as a demarcation line of the campus.
7	1170	1305		Construction of boundary wall in progress. 600 mm height above GL completed. Preparation of sub-grade for road is in progress	
8	1305	1698	Presently the land from chainage 1305 to 1698 is now free and	Construction of boundary wall in progress. Foundation works	

*M*

*Arul*

			boundary wall is going on. For chainage 1698-2626, the villagers are protesting and have filed cases in the Hon'ble High Court as reported next.	completed. Preparation of sub-grade for road is in progress	
9	1698	2045	Protest by Villagers of Assangi. Villagers forcefully stopped the works after the excavation works is completed. A writ petition has been filed by Shambhu Sardar, S/o Late Lal Sardar claiming his ownership. Hon'ble High Court Ranchi Passed stay order restraining construction activities for the plot No.1512, 1513, 1515.	Demarcation completed. Excavation for foundation completed	BWC noted the same.
10	2045	2626	Stay order passed by Hon'ble high Court, Ranchi on various plots.  Demarcation not yet done due to protest by the villagers of Assangi.	Works could not be started	BWC noted the same
11	2626	3014	Old dilapidated unserviceable septic tank coming completely along the boundary wall and external driveway.	Construction of boundary wall in progress. 2000 mm height above GL completed. Preparation of sub-grade for road is in progress	BWC recommended the demolition of Old dilapidated unserviceable septic tank coming completely along the boundary wall and external driveway.  Further, the demolished materials should be

*[Handwritten mark]*

*[Handwritten signature]*

					retrieved and stacked properly for future use if any. The BWC requested BOG to consider and approve the above.
12	3014	3465	<ul style="list-style-type: none"> <li>• Old discontinued and damaged Brick Masonry wall - 110 m in total) constructed during year 1980-81 coming along the proposed road.</li> <li>• Old discontinued boundary wall(Rubble Masonry- 445 m in total) constructed during year 2005-04 coming along the proposed road.</li> <li>• The gap between the rubble and brick masonry wall varies from 1 meter to 2.5 meter.</li> </ul>	Construction of boundary wall in progress. 2000 mm height above GL completed. Preparation of sub-grade for road is in progress	<p>BWC recommended the demolition of</p> <ul style="list-style-type: none"> <li>• Old discontinued and damaged Brick Masonry wall - 110 m in total) constructed during year 1980-81 coming along the proposed road and</li> <li>• Old discontinued boundary wall (Rubble Masonry- 445 m in total) constructed during year 2005-04 coming along the external driveway.</li> </ul> <p>Further, the demolished materials should be retrieved and stacked properly for future use if any. The BWC requested BOG to consider and approve the above.</p>
13	3465	3780	Encroachment by unauthorized persons	Works yet to be started.	BWC noted the same.
14	3780	4680	Old discontinued boundary wall (Rubble Masonry- 245 m in total) constructed during year 2005-04 coming along boundary wall.	Works yet to be started	BWC recommended the demolition of Old discontinued boundary wall (Rubble Masonry- 245 m in total) constructed during

*[Handwritten mark]*

*[Handwritten signature]*

					<p>year 2005-04 coming along external driveway. Further, the demolished materials should be retrieved and stacked properly for future use if any.</p> <p>The BWC requested BOG to consider and approve the above.</p>
15	4680	5070	<ul style="list-style-type: none"> <li>• Old discontinued and damaged boundary wall (Brick Masonry- 115 m in total) constructed during year 1984-85 coming along the proposed road.</li> <li>• Old discontinued boundary wall (Rubble Masonry- 105 m in total) constructed during year 2004-05 coming along the proposed road.</li> <li>• Old dilapidated unserviceable septic tank coming completely along the boundary line</li> </ul>		<p>BWC recommended the demolition of</p> <ul style="list-style-type: none"> <li>• Old discontinued and damaged boundary wall (Brick Masonry- 115 m in total) constructed during year 1984-85 coming along the external driveway.</li> <li>• Old discontinued boundary wall (Rubble Masonry- 105 m in total) constructed during year 2004-05 coming along the external driveway and</li> <li>• Old dilapidated unserviceable septic tank coming completely along external driveway. Further, the demolished materials should be retrieved and</li> </ul>

					stacked. The BWC requested BOG to consider and approve the above.
16	5070	5620	<p>Demarcation not yet done due to protest by the encroachment made by Sri. Lal Mohar Singh &amp; their relatives and the occupants of Ichhapur Basti</p> <p>Old dilapidated unserviceable septic tank- 1 Nos coming completely along the boundary line</p>	Works will start after removal of unauthorized encroachment.	<p>BWC recommended the demolition of old dilapidated unserviceable septic tank- 1 No. coming along external driveway. Further, the demolished materials should be retrieved and stacked.</p> <p>The BWC requested BOG to consider and approve the above.</p>
17	5620	6254	<ul style="list-style-type: none"> <li>• Old discontinued and damaged boundary wall (Brick Masonry- 120 m in total) constructed during year 1980-81 coming along the proposed road.</li> <li>• Minor structures such as drain and internal boundary wall of D-type quarter No. D-1 to D-8 and D-19 to D-22 are coming along the boundary wall and road.</li> </ul>	Construction of boundary wall in progress. 1400 mm height above GL completed. Preparation of sub-grade for road is in progress	<p>BWC recommended the demolition of Old discontinued and damaged boundary wall (Brick Masonry- 120 m in total) constructed during year 1980-81 and Minor structures such as drain and internal boundary wall of D-type quarter No. D-1 to D-8 and D-19 to D-22 are coming along external driveway.</p> <p>The BWC requested BOG to consider and approve the above.</p>

*[Handwritten signature]*

*[Handwritten signature]*

**To Consider and Recommend Construction of Gate No.1 (West Side) and Gate No.2 (East Side) of the Institute.**

Presently, institute has two entry/exit openings- one at East side (Gate No.1) with gate (not proper as per functional point of view, as the entry does not have adequate space for vehicular and pedestrian movement) and one at North side (Gate No.2) without gate (improper arrangement for entry/exit). In this regard, the Civil Works Committee recommended construction of two entry/exit gates, Gate No.1 as a main gate (West side) and Gate No.2 (East Side).

The administrative approval and expenditure sanction for constructing above two gates have already accorded in its 20<sup>th</sup>, 17<sup>th</sup> and 26<sup>th</sup> meeting of BWC, FC and BOG respectively.

As per proposed plan and design of above two gates, approach path and security rooms, the recommendation of the BWC for demolition of the following old residential buildings and other allied structures are required.

S.No	Gate No.	Description of Hindrance	Condition of structures to be demolished	Recommendation of the BWC required
1	1 (West side)	C-type quarter- Q. No. 8 & 9 and Q. No. 17 & 18 (Constructed during the years 1960-61, plinth area of each quarter is about 1527 Sqft )	These quarters are 56 years old The demolitions of these structures are unavoidable for construction of Gate No.1. These structures are in dilapidated condition and maintenance have not been done for with high depreciation.	BWC recommended the demolition of C-type quarter- Q. No. 8 & 9 and Q. No. 17 & 18 (Constructed during the years 1960-61, plinth area of each quarter is about 1527 Sqft ) for the construction of main gate in the west side  The BWC requested BOG to consider and approve the above.
2	2(East side)	• Existing gate and its allied structures constructed during the year 2004-05	Existing gate and its allied structures requires complete replacement with new one as the	BWC recommended the demolition of Existing gate (presently called

		<ul style="list-style-type: none"> <li>D-Type Quarters- Q. No. D-1 &amp; D-2 constructed during year 1980-81</li> </ul>	<p>existing arrangements are improper and the entry does not have adequate space for vehicular and pedestrian movement. as per functional point of view.</p> <p>Further, the structural conopy over the gate has sagged due to improper structural design.</p> <p>These quarters are 37 years old and presently vacant due to its pitiable condition. The demolition of these structures are unavoidable as these structures are old, dilapidated, unsafe, non-livable and serves no purpose in its existence due to depreciation, zero maintenance</p>	<p>as gate No.1) and its allied structures constructed during the year 2004-05 and D-Type Quarters- Q. No. D-1 &amp; D-2 constructed during year 1980-81 for the construction of new gate with proper arrangement for the entrance of vehicle, pedestrians with security control system.</p> <p>The BWC requested BOG to consider and approve the above.</p>
--	--	---	---	--

**BWC/MIN/25/2017-05/05**

**To Consider and Recommend Construction of Boundary wall with security room and gate for hostel-I**

Background

The preliminary estimate was submitted by CPWD for Restoration, repair, painting, and installation of Concertina Coil over existing boundary wall and Construction of

security room for Hostel-I amounting Rs. 13,08,067/-

Civil Works Committee of the institute recommended the above said estimate and works.

Accordingly, Director has given its approval for the issuance of Administrative Approval and Expenditure sanction under the financial power empowered by BOG in its 22<sup>nd</sup> meeting held on 12/01/2016.

In view of above, Dean (P&D) accorded the Administrative Approval and Expenditure sanction to CPWD for the execution of works. Thereafter, CPWD started the works.

Repairing of boundary wall of hostel-I was in progress; removal of old plaster was completed on 04/04/2017 and further, it was planned to start the brick works for rising the height of boundary wall and their after erection of angle post and plastering ; but this could not be done and in the mean time thunderstorm with high intensity wind took place on 05/04/2017 at 5:25 PM to 5:50 PM which resulted in fall & complete collapse of major part ( 78 Meter approx out of 250 Meter total length) of old boundary wall of hostel-I

(Photographs annexed).


Now, as the situation has crop-up due to above incident, Civil works committee recommended to construct the boundary wall afresh for longer life for safety& security of the students. In this regard, the previous sanction was withdrawn and a requisition was sent to CPWD for preparation of fresh preliminary estimate.

Now, a preliminary estimate have been received from the CPWD for the Construction of Boundary wall and Security room for hostel-I amounting Rs. 32,94,244/- only, which has been verified and recommended by the Civil Works Committee.

Remarks: Estimate includes Earth work, Concrete Work, RCC, Brick Work, Marbel Work, Wood and PVC Work, Steel Works, Flooring, Finishing, Dismantling & Demolition Works, Road Work, Water Proofing work.

BWC recommended the Construction of Boundary wall with security room and gate for hostel-I with an estimated cost of Rs. 32, 94,244/- and further submitted to FC and subsequently to BOG for its consideration and approval.

The meeting ended with the thanks to chair.



(M.M. Prasad)  
Dean (Planning and Development)



(Mahesh Kumar Agrawal)  
Registrar (I/C)



(Rambabu kodali)  
Director  
NIT Jamshedpur